

Issued to:	Location of equipment:	Issued by:
Alistage (Aliscaff Ltd t/as) Kenrich House Elizabeth Way Harlow Essex CM19 5TL	Alistage (Aliscaff Ltd t/as) Kenrich House Elizabeth Way Harlow Essex CM19 5TL	Lloyds British Testing Ltd Unit 7 Thistlebrook Ind. Est. Eynsham Drive Abbey Wood London SE2 9RB Tel: 0208 320 4300 Fax: 0208 320 4399

Report no:	VM151009/1
Your Order no:	C/Card
Our Job no:	181578
Sheet no:	1 of 7

Report of Test and Thorough Examination of Lifting Plant and Equipment

This report complies with the requirements of the Lifting Operations and Lifting Equipment Regulations 1998, SI 2307


Identification Mark of the Equipment:	Description of Equipment	Details of Test and Thorough Examination				
		Qty Tested and Examined:	Safe Working Load: (Specify Units)	Proof Load Applied: (Specify Units)	Additional/Examination/Standards	Date of Test and Examination:
Sample Section	Crowd control barrier single section free standing model: Ali Total – 45 degree load applied 418 kg = 6.0 KN/MTR Top 1.1 mtr In accordance with BSEN13200-3 2005	1			Standard minimum 6.0 KN per MTR	09/10/09

The above equipment has been thoroughly examined, no defects found and is safe to operate



Name and address of person authenticating and signing this report on behalf of author: Name: Lee Repper

Signature: _____



Position: Engineer

Date of Report: 15/10/2009

